

Pressure test log for potable water installations

Test method "wet"



Installation with the systems Sanpress, Sanpress Inox, Profipress, Sanfix, Sanfix Fosta, Raxofix, and Raxinox
 Testing medium: water

Building project/construction stage	
Customer/representative	
Contractor/representative	

Material of the piping system		
Temperatures	Ambient _____ °C	Water _____ °C
The system has been tested	as complete system	in _____ sections

Before carrying out the pressure test, all containers, devices and fittings not suitable for the pressure to be applied must be disconnected from the system / section to be tested.	
The system / section to be tested has been filled with filtered water and vented completely.	

Functional test of the SC-Contur

In case of major differences ($\approx 10\text{K}$) between the ambient temperature and the filling water temperature, a waiting period of 30 minutes for temperature adjustment has been observed after filling the system.	
The test pressure corresponds to the available supply pressure of _____, resp. a maximum of 0.65 MPa (6.5 bar).	
The test was continued for the specified 15 minutes.	
No pressure loss was detected during the test duration.	
No leakage was detected during the test duration.	

Pressure test of the system

The pressure test of the system was carried out with 1.1 times the permissible operating pressure.	
The test was continued for the specified 30 minutes.	
No pressure loss was detected during the pressure test.	
No leakage was detected during the pressure test.	

Comments:

Place _____ Date _____

 Customer's signature

 Contractor's signature